GAOA – Grizzly Bear Campground Reconstruction

Revision Log

Specifications

Sheet 37

Section 010250.3.2.L.1 L. Base Item No. 12 – Host Site Wastewater Connections and Tank

The statement below has been added to this section.

This item includes all installation components including but not limited to excavation and trenching, bedding material, fill, backfill, compaction, providing and placing the vault and sewage lines, and providing alarms and all electrical lines and connections for complete operation.

Sheet 39

Section 010250.3.2.N.1 – Delete the term “option”.

Sheet 90

Section 006200.2.06.A – Double Unit Toilet: 5/4 x 8 Cedar Lap Siding

Sheet 146

Section 260500.2.14.A.3 Delete TV/Telephone

Sheet 151

Section 262210.1.D.1 Payment to Power Company changed to the following

Where work is to be performed by the power company that requires payment to the power company, payment will be made by the Contractor. Work to be performed by the power company is defined as "By Utility".

Sheet 152

Section 2662210.2.1.A – Service Conductors

A. From Transformer to Service Entrance: Provided and installed by. the Contractor.

Sheet 187-191

Section 321217 – Hot Mix Asphalt Paving has been removed.

Plan Drawings

Sheet A1.1 Double Toilet Floor Plan, Elevations, Misc

Removed the term “option” on installing windows and staining existing toilets

Sheet G1.0 Title Sheet

Sheet C7.0 Bid Option Plan has been removed from the sheet index.

Sheet MD1.1 Mechanical/Plumbing Site Demolition Plan

Verified location of demo septic vault.

Sheet M6.0 Mechanical/Plumbing Site Plan

Removed 3 instances of the term “option” from table.

Sheet M6.1 Mechanical Details New Sewage Vault

Removed the term “optional” from title block and detail D.

Sheet ED1.1 Electrical Site Plan Demolition Plan

Demolition Keynotes 5 – Demo existing pedestal and replace with new.

Sheet E5.0 Electrical Details One-Line Diagram

Panel L1 – 22K AIC Panelboard

Sheet E5.1 Electrical Details Pump House Electrical Layout

Mount new pump motor minder.