7-1336-A (1-86)
Bureau of Reclamation

LOG OF TEST PIT NO. TPTB-25-2

SHEET 1 OF 1

FEATURE: San Juan lateral Turnout Buildings
PROJECT: Navajo Gallup Water Supply Project
LOCATION: Sonostee Turnout
GROUND ELEVATION: 5564.8 ft
COORDINATES: N 1,976,721.2 E 2,462,194.7
METHOD OF EXPLORATION: Deere 310G Backhoe
APPROXIMATE DIMENSIONS: 12'X10'X9'
LOGGED BY: C. Beyer
DEPTH TO WATER: NE DATE: 7/31/2025
DATE EXCAVATED: 7/31/2025

DEPTH	ASSIFICATION GROUP SYMBOL	CLASSIFICATION AND DESCRIPTION OF MATERIAL (SEE USBR 5000, 5005)	% PLUS 3 in (BY VOLUME) 3 - 5 in	5 - 12 in	PLUS 12 in
1	(CL)s	0.0 to 3.3 ft LEAN CLAY WITH SAND: About 75% fines with medium plasticity, medium dry strength, and medium toughness; about 25% fine sand; maximum size, fine sand; strong reaction with HCl. IN-PLACE CONDITION: Gray in color, homogeneous, dry. GEOLOGIC INTERPRETATION: Quaternary Alluvium (Qal) /BACKFILL.			
2					
3	3.3 ft ()				
4	SP-SM Corrosivity sample and in-place density test at 4.0 ft.	3.3 to 6.0 ft POORLY GRADED SAND WITH SILT: About 90% fine sand; about 10% nonplastic fines; maximum size, fine sand; Strong reaction with HCl. IN-PLACE CONDITION: Gray in color, homogeneous, dry. IN-PLACE UNIT WEIGHT AND MOISTURE FROM 4.0 ft. Total: 86.3 lb/ft³, 3.7 % (73.8 % compaction) LAB TEST DATA: 60.0% sand, 40.0 % fines, 0 % gravel, LL=NP PI = NP, SPG=2.63 Maximum dry density: 116.9 lb/ft³, optimum water content = 13.3 % Laboratory classification is SILTY SAND.			
5					
6	6.0 ft ()				
7	(CL)s	GEOLOGIC INTERPRETATION: Quaternary Alluvium (Qal) / BACKFILL. 6.0 to 9.0 ft LEAN CLAY WITH SAND: About 75% fines; with medium plasticity, medium dry strength, and medium toughness; about 25% fine sand; maximum size, fine sand; strong reaction with HCl. IN-PLACE CONDITION: Gray in color, homogeneous, dry. GEOLOGIC INTERPRETATION: Quaternary Alluvium (Qal) /BACKFILL.			
8					
9	9.0 ft ()				

COMMENTS: Surface scarcely vegetated with weeds. Discontinued excavation due to difficult excavation in very stiff dry clay.

BUREAU OF RECLAMATION

TEST PIT SAN JUAN LATERAL TURNOUT BUILDINGS TEST PIT LOGS.GPJ TESTPIT.GDT 9/10/25