Question #	Date Question Submitted	Questions	BOR Response
1	9/1/2026	Are geotechnical soil borehole reports, foundation slab structural drawings, and subgrade compaction specifications available for the designated turnout building sites? Will the turnout buildings be installed on newly excavated foundations or on existing Reclamation concrete slab infrastructure?	Refer to Division 53 for available geological information. Geotechnical soil borehole reports, foundation slab structural drawings, and subgrade compaction specifications are not available for the designated turnout building sites. The turnout buildings will be installed on newly excavation foundations in which the design of are the responsibility of the contractor. Refer to Specification 13 34 00 Prefabricated Engineered Structures for contractor geotechnical investigation and design requirements.
2	9/1/2026	Does Reclamation permit engineered, modular prefabricated precast concrete utility buildings (e.g., pre-engineered reinforced concrete structures designed to Reclamation structural/seismic load specs) as an approved construction method in lieu of field-erected concrete masonry unit (CMU) construction?	Yes, Reclamation permits engineered, prefabricated precast concrete buildings. Field erected CMU construction is not permitted. Refer to Specification 13 34 00 Prefabricated Engineered Structures Section 1.05 B and Section 2.01 A.
3	9/1/2026	Could Reclamation clarify the demarcation point for electrical service and SCADA integration? Is the contractor's scope limited to structural building enclosure fabrication, interior electrical conduit rough-in, grounding grid, and ventilation/exhaust louvers, or does it include full SCADA panel mounting, telemetry termination, and motor actuator wiring?	• Electrical system demarcation point: The Contractor is required to provide the electrical system per Section 13 34 00, 2.03 G; drawings 1695-D-62578, 62579, 62580, 62581, 6258, 62583, 62584, 62585, 62586, 62587; and the other Div 26 specification sections. The demarcation point for electrical service is the meter socket, refer to 26 27 10 - Meter Socket, Part 3. • The contractor's scope is not limited to structural building enclosure fabrication, interior electrical conduit rough-in, grounding grid, and ventilation/exhaust louvers. The Contractor is required to provide the Control System for each of the turnout buildings as described in Section 25 00 01 1.05 A as well as the interface to the remote San Juan Lateral SCADA System, including the optical fiber transmission lines, as described in Section 25 00 01 1.05 C and as shown on the Network Overview Drawing, 1695-D-62588. • A future amendment removes the installation of the Government Furnished Network Integration Panels from the contractor's scope (refer to Section 25 00 01 paragraph 1.05 C), and changes the timeframe for onsite support requiring coordination with the Lateral SCADA Installer Contractor and the COR (refer to Section 01 80 15 paragraph 3.01 J). Network Overview Drawing 1695-D-62588 also provides information on the Contractor's optical fiber installation. Note 4 on that drawing will be changing with the upcoming amendment. Additionally, Section 25 08 10 - Automation System Testing and Acceptance will be removed in from the package and Section 01 80 15 - Commissioning will be added. • There are no motors included in this project.
4	9/1/2026	Could Reclamation confirm the applicable Department of Labor (DOL) Heavy/Building Construction Wage Determination for the project site counties, and will any wage rate updates be issued via standard amendment prior to the November 10 bid opening?	Please see the two Wage Determinations included with the solicitation (Attachement #5 & #6)
5	9/1/2026	Please confirm the accepted method of bid delivery for the November 10, 2026, 10:00 AM MST opening (e.g., electronic submission via email/SAM.gov vs. physical hard copy delivered to the Salt Lake City regional office). Additionally, does Reclamation accept electronic bid bonds with digital surety verification seals?	See page 2 of solicitation for information on bid delivery method titled "SUBMISSION OF BIDS" (Paragraph 4). Bonding can be submitted electronically.
6	9/9/2026	Issue the applicable Heavy and Building wage determinations for McKinley County. The two attached decisions name San Juan County only, while BBN9, Coyote Canyon, Rock Springs, and Window Rock are in McKinley County. Coyote Canyon, Rock Springs, and Window Rock are in McKinley County. (IFB Attachments 5-6 / Schedule B)	Attached Wage Determinations Heavy and Building for McKinley County
7	9/9/2026	At Window Rock, is the 12-in FCV required, or is a 12-in spool required in place of the FCV/orifice? Reconcile P41, P43 and P60.	The 12-inch flow control valve is not required at the Window Rock Turnout. The contractor is not responsible for the purchase of or the installation of a 12" flow control valve at the Window Rock Turnout. The purpose of the information in the table on drawing 1695-D-62558 is to provide the required information needed if a flow control valve is to be installed at a future date. Installation of pipe and valves for the Window Rock Turnout is as shown on drawing 1695-D-62560 (P43).
8	9/9/2026	Confirm contractor responsibility and interfaces for building foundations, HVAC, interior electrical, controls, terminations, commissioning, and utility service, including every item marked or inferred as 'by others.' (SF-1442 / final specs / P40/P61)	• Refer to Division 53 for available geological information. Geotechnical soil borehole reports, foundation slab structural drawings, and subgrade compaction specifications are not available for the designated turnout building sites. The turnout buildings will be installed on newly excavation foundations in which the design of are the responsibility of the contractor. Refer to Specification 13 34 00 Prefabricated Engineered Structures for contractor geotechnical investigation and design requirements. • HVAC: HVAC for the building is the responsibility of the contractor. Refer to Specification 13 34 00 Prefabricated Engineered Structures Section 2.03 F. • Interior Electrical: Refer to Specification 13 34 00 Prefabricated Engineered Structures Section 2.03 G. Contractor scope with regards to power delivery starts at the utility meter - all interior electrical components and equipment are the responsibility of the contractor to make connections, ensure electrical power is delivered to equipment in need of electrical power, and equipment operates as expected. The demarcation point for electrical service is the meter socket, refer to 26 27 10 - Meter Socket, Part 3. • Controls: Contractor is responsible for controls as described in Section 25 00 01 - System Control and Monitoring. • Terminations: Contractor is responsible for all terminations except for any terminations the utility would like to make. contractor must coordinate with the utility to determine what terminations the utility would like to make themselves. Termination specification references include: 25 00 01 - 1.05(2)(a) & 3.01(K)(2)(a) 26 05 10 - 3.01(H)(1) & 3.01(L)(2) 26 05 33 - 3.01(T)(1) 26 27 10 - 2.04(A) • Commissioning: Requirements for commissioning and testing will be provided in specification section 01 80 15 - Commissioning, which will be included in a future amendment. • Utility Service: Contractor overall scope begins at the meter. Contractor to make all connections from meter to all components and equipment downstream. Refer to 26 27 10 - Meter Socket, Part 3. • By others: - For details regarding the Network Interface Panel to be provided by others, refer to Section 25 00 01 - 1.05 C 2 c and Section 01 80 15 - 3.02 J 5 a. Note that a future amendment will add 01 80 15 - Commissioning and remove 25 08 10 - Automation System Testing and Acceptance. - Refer to 1695-D-62578 and Section 26 27 10 paragraph 3.01 B for utility supplied power. - Refer to remaining specifications, drawings, and solicitation for other contractor responsibilities.
9	9/9/2026	Confirm P72 / drawing 1695-D-62589 is not included and identify any replacement electrical sheet. (P72)	Drawing 1695-D-62589 is intentionally left blank and there is no replacement electrical sheet.

10	9/9/2026	Confirm allocation of the official 1,950 LF of 3-in conduit among power/fiber routes and sites; confirm NTUA-supplied transformer interfaces, service fees, fault-current data, handholes, terminations, and utility lead-time milestones. (Schedule B CLINs x-9 / P61–P71 /prebid slides)	• 3" conduits (approximate allocation by site): - Rock Springs: (Power: RMC ~50ft, Sch80 ~ 70 ft); (Fiber conduit allocation to be determined by contractor) - Window Rock: (Power: RMC ~50ft, Sch80 ~ 70 ft); (Fiber conduit allocation to be determined by contractor) - Coyote Canyon: (Power: RMC ~50ft, Sch80 ~105 ft); (Fiber: RMC ~50ft, Sch80 ~105 ft) - BBN9:(Power: RMC ~50ft, Sch80 ~60 ft); (Fiber: RMC ~50ft, Sch80 ~60 ft) - Naschitti:(Power: RMC ~50ft, Sch80 ~50 ft); (Fiber: RMC ~50ft, Sch80 ~50 ft) - Newcomb:(Power: RMC ~50ft, Sch80 ~90 ft); (Fiber: RMC ~50ft, Sch80 ~90) - Sanostee(Power: RMC ~50ft, Sch80 ~50 ft); (Fiber: RMC ~50ft, Sch80 ~50 ft) Total approx. conduit length from above = ~1450 LF. The allocation for rest of the conduit is to be distributed between the Rock Springs and Window Rock sites to support fiber. • xfmr interface: Delineation of ownership occurs at the meter, so contractor responsibility starts at the meter per specification requirement 26 27 10, 3.01(C) • Service fees: Reclamation will be managing the electrical service contract with the appropriate utility. • fault current data: unknown at this time but can be requested fron the utility when the comes. • Handholes: Contractor is responsible for providing all handholes. • Terminations: Contractor is responsible for making all terminations except for those the utility would like to make. Contractor must coordinate with utility to determine what terminations the utility would like to make. For electrical coordination or coordination in general, please reference specification sections: 01 31 19 - 2.01(B) & 3.01(D) 01 56 15 - 1.04(E) 26 27 10 - 2.01(B) & 3.01(D) • Electrical/Fiber Utility lead times: Government is coordinating service to sites. Contractor shall coordinate with utility companies (CDEC for Rock Springs, NTUA for all others) for scheduling.
11	9/9/2026	Provide the BBN9 48-in main outage plan, allowable shutdown duration, temporary bypass requirements, isolation limits and owner operation support. (P18/P31)	• Outage plans are the responsibility of the contractor. In a future amendment, a RSN will be added to 33 11 12 - Steel Line Pipe requiring the submittal of an outage plan. • Limit outage to San Juan Lateral to no more than 28 days. Refer to Specification 01 14 12 - Work Restrictions, paragraph 1.02 D for requirements. • A temporary bypass is not required to complete the work on the lateral. • Reach 9 can be isolated between the upstream sectionizing valve and downstream sectionizing valve located at STA 90059+00 and STA 90810+00. Sectionizing valves and hydraulic profile can be seen on Reach 9 informational drawings to be added in a future amendment. Water can be drained from blow off at ~Sta. 90832 +50 into the adjacent wash. Contractor shall obtain required permits to drain in accordance with Section 01 57 30 - Water Pollution Control. • Reclamation will operate existing valves required to support any outage to the SJL. COR must be notified 28 days before out. Refer to 01 14 12 paragraph 1.02 D.
12	9/9/2026	Provide sealed geotechnical foundation criteria and define Government review requirements for contractor-designed buildings/foundations. (P39/P40 + G set)	Geotechnical recommendations, including field investigations and laboratory testing required to support determination of the recommendations, are the responsibility of the Contractor. Refer to Specification Section 13 34 00 Prefabricated Engineered Structures, Part 1.05 B, which states that "The Contractor is responsible for the Foundation Design of the Turnout Buildings" which includes field investigations (Part 1.05 B.1) and geotechnical laboratory testing (Part 1.05 B.2). Further, a geotechnical report is to be submitted under RSN 13 34 00-3, Geotechnical Engineering Report. Government shall review Required Submittals for conformance to Section 13 34 00, Division 31 Sections, and other Sections as applicable.
13	9/9/2026	Issue a corrected Schedule B or confirm intended mapping for Newcomb CLIN 2- 17, Naschitti CLIN 3-22, malformed CLIN 3-24/5-25 section cells, Telephone section 27 30 31 versus 27 30 01, and fence section 32 31 15 versus 32 31 19. (pp15–26 / specification TOC)	Typos are noted and will be corrected. A revised section 00 00 50 - Section B will be included in a future amendment.
14	9/9/2026	Resolve TP10 laboratory conflicts, TP2 missing text, swapped water/date entries, and provide final bearing, settlement, swell, shear, thermal and groundwater recommendations. (G1–G25)	• It is noted that the visual classification is not the same as the laboratory classification on the test pit log for test pit TPTB-25-10. These classifications are not always the same since a visual classification is not an exact science. Also, the test pits at the turnout buildings were conducted within the previously disturbed construction right away. This resulted in mixed backfill that is not stratified the way normal soil is deposited. There can be a lot of variation in soil type within the same test pit, depending on where the sample/density is collected. • A corrected TP2 test pit log will be included in a future amendment. • It is noted that the Depth to Water and Date entries are swapped, however, corrected test pit logs will not be issued. • Any geotechnical data beyond what is currently provided is the responsibility of the contractor. Additionally, geotechnical recommendations, including field investigations and laboratory testing required to support Contractor recommendations, are the responsibility of the Contractor. Refer to Specification Section 13 34 00 Prefabricated Engineered Structures, Part 1.05 B, which states that "The Contractor is responsible for the Foundation Design of the Turnout Buildings" which includes field investigations (Part 1.05 B.1) and geotechnical laboratory testing (Part 1.05 B.2). Further, a geotechnical report is to be submitted under RSN 13 34 00-3, Geotechnical Engineering Report.
15	9/9/2026	Define rock excavation classification, measurement/payment, overbreak, disposal and unit-price mechanism. (G set)	Rock Excavation is defined in Section 31 23 10, Paragraph 1.01 C and should be included in the lump sum price for each Turnout Building.
16	9/9/2026	Provide seasonal groundwater expectations and allowable dewatering discharge methods. (TP7/TP100)	Refer to Section 53 10 00 - Geological Investigations, Paragraph 1.06, for measured groundwater conditions. The Contractor is responsible to propose removal and control of water methods and discharge locations as indicated in Section 31 03 33 Removal and Control of Water, Part 1.05 Submittals. It is the responsibility of the Government to review the submittals and approve accordingly.
17	9/9/2026	Provide corrosion laboratory results and final coating/lining/cathodic protection design criteria. (G set/P73–P74)	Specification section 09 96 20 gives multiple options for the coatings and linings that are acceptable, additionally, the contractor can propose equal alternatives to those listed in the tabulations. Specification section 26 42 00 states the performance criteria required to be met by the cathodic protection system however, 26 42 00 and 26 42 11 are prescriptive specifications for the cathodic protection system. These specifications do not request the contractor to design a cathodic protection system. Therefore the soil data is not provided but the system was designed to meet the performance criteria.
18	9/9/2026	Confirm the 6-in gravel/geotextile limits within each compound, including treatment beneath buildings, pads, stoops, swales and riprap. (Site plans)	Refer to Drawing 1695-D-62528 for gravel hatching pattern, see site plans for gravel surfacing extents. Refer to Section 31 37 00 - Riprap, and drawings for geotextile & compacted backfill placement beneath riprap. Refer to Section 31 23 10-Earthwork for Site and Structures for earthwork & compaction information beneath buildings, pads, stoops, swales, and riprap.
19	9/9/2026	Confirm that the Section J attachments labeled 'DRAFT' or carrying blank solicitation headers are the issued contract attachments, and that P75–P114 information/as-built/reference sheets do not add demolition or construction scope unless specifically called out. (IFB Section J / Drawing Index)	Section J updated to remove "DRAFT"/ Attachments without solicitation number are correct. The informational drawings (P75 - P114 of the drawings PDF) do not add demolition or construction scope. They are included for informational purposes only.
20	9/9/2026	Identify environmental permits, flow restrictions, access windows, cultural-resource controls, and restoration requirements for the BBN9 low-water crossing. (Schedule 4 CLIN 4-17 / P29–P30 / prebid slides)	• Environmental permits: The wash is classified by the National Wetlands Inventory as R4SBJ, which is an intermittent stream. Intermittent streams are no longer considered to be jurisdictional under the Clean Water Act, and therefore a Section 404 permit is not required. A SWPPP will be required as detailed in section 01 57 30. • Flow restrictions/Access Windows: The BBN9 low water crossing (drawings 1695-D-62546 and 1695-D-62547) is constructed in a wash that is dry except after precipitation events. • Cultural resource controls: None required • Restoration requirements: Refer to section 01 14 10 - Use of Site paragraph 3.03.
21	9/9/2026	Clarify Section 01 31 30 users, storage, licensing, forms, security, duration, interim outage delivery, export/closeout, and the boundary between CDMS workflow and contractual notice/change authorization; incorporate accepted protections by amendment. (Issued Section 01 31 30)	Section 01 31 30 is being removed. Contractor shall use government provided CDMS. This change will be made in a future amendment.
22	9/9/2026	Confirm the controlling bid-receipt and public-opening date/time. SF-1442 requires receipt by 2026-11-10 at 10:00 local, while IFB page 97 states a public opening on 2026-11-12 at 10:00 MST. (SF-1442 / IFB p97)	Corrected/Highlighted on p97
23	9/9/2026	Reconcile the 10-day versus 21-day performance/payment-bond readiness requirements and identify the exact self-performance percentage/measurement requirement applicable to this procurement. (IFB bond and performance clauses)	The 21-day period specified on the SF 1442 takes priority. However, if bonding documents are prepared earlier we will accept them./ "Self-performance bond percentage" added in the full text clause 52-236-1 Performance of Work by the Contractor (Apr 1984)

24	9/9/2026	Confirm the wage-floor clause and minimum hourly floor applicable at award in light of the March 14, 2025 revocation of Executive Order 14026, and issue any required solicitation correction. (IFB labor clauses / current DOL action)	In lieu of Executive Order 14026, FAR Clause 52.222 55 has been removed, and the contractor shall use the rates specified in the applicable Wage Determination attachments.
25	9/9/2026	Confirm that the prebid outage and milestone statements are contractual, identify all site-specific access/outage windows, and clarify precedence with the 831-day performance period and baseline-schedule approval restriction. (Prebid slides / final specifications / IFB)	Please refer to Section 01 14 12 - Work Restrictions for outage windows and interim completion dates. The dates detailed in Section 01 14 12 - Work Restrictions work with the 831-day performance period.
26	9/9/2026	Provide the controlling native survey/design package and revision for Sanostee, Newcomb, Naschitti, BBN9, Coyote Canyon, Rock Springs, and Window Rock: DWG/DGN files with Xrefs and available 3D linework; existing- and finished-ground surfaces in LandXML and native TIN/TTM/TBC formats; survey/design point files and codes; breaklines; grading/surface boundaries; and closed stripping/material-region limits. For each dataset, identify the NAD83 realization/epoch, horizontal and vertical units, NAVD88/geoid basis, grid-versus-ground treatment, factor/origin, control points, localization/transformation, survey date, and revision/provenance. Clarify masked, obscured, disconnected, or text-only contour/elevation data and confirm whether the supplied data are authorized for bid earthwork quantities; if native data will not be issued, provide the Government-directed measurement basis and assumptions. *For Sanostee, provide the Four Corners survey referenced by 1695-D-62529 Note 6, confirm the vertical datum and excavation-center basis of G6/G13/G14 test-pit elevations 5564.7/5564.8, and confirm whether preliminary combined-PDF page 113 and the 2019 page-88 profile are authorized/current. *For Window Rock, reconcile the Reach 12.2 factor 1.00027992033 used for the site with the Reach 11 factor 1.00029693715 used for the access road and state whether/how those coordinate sets may be combined. (P11-P28; 1695-D-62529 Note 6; G6/G13/G14; combined PDF pp88/113; TBC QA evidence)	• Native data will not be provided at this time but can be provided after award of the contract. Information provided on the drawings can be used to determine earthwork quantities. • The four corners survey referenced in Note 6 on drawing 1695-D-62529 will not be provided at this time but can be provided after award of the contract. • The vertical datum used for all test pits was NAVD88. • The information drawings (drawing PDF pages 75-114) provided the most up to date information available to BOR. PDF page 113 is a 90% level design drawing for the cPWS system downstream of the Sanostee Turnout and is current to date. It is the responsibility of the contractor to coordinate with the COR to verify cPWS entry points. Refer to section 35 21 95 - Steel Manifold Piping paragraph 3.01. Drawing PDF page 88, drawing 1695-D-6068 is the final design P&P drawing showing the location of the sanostee turnout on Reach 4C. An as-built drawing is not yet available. It is the responsibility of the contractor to confirm the locations of the existing lateral turnout tie-ins prior to fabrication of steel manifold piping. Refer to section 35 21 95 - Steel Manifold Piping paragraph 3.01 • The Reach 12.2 grid to ground scale factor of 1.00027992033 is correct for the Window Rock Site. Drawing 1695-D-62544, detailing the window rock access road, will be revised to show the correct grid to ground scale factor. The revised drawing will be included in a future amendment.