VENDOR QUESTIONS AND ANSWERS

Solicitation No.: 69056727Q000005
Project Name: Modular Buildings & Restroom Rental with Ancillary Services

#	General	Technical	Question	Answer	Date
1	X		Section E (Addendum to 52.212-1) asks for submission through the GSA eBuy Portal, and 52.212-2 refers to an order under MAS SIN 532490P. The SAM.gov notice describes the acquisition as unrestricted full and open. Will the Government accept quotations by email to WFL.Purchasing@dot.gov from responsible vendors registered in SAM.gov who do not hold a GSA Schedule (MAS) contract?	YES. This is a typo in Section E and will be corrected in Amendment 0001	2-Nov-2026
2	X		For Factor 2C (Relevant Past Experience), may an offeror meet the minimum of five years of relevant experience within the last seven years using the experience of its proposed subcontractor(s) or major supplier(s), for example the firm supplying and servicing the modular units?	YES. Submission of subcontractor relevant experience would be required for evaluation	2-Nov-2026
3	X		May an offeror rely on a proposed subcontractor's experience and past performance for Factor 2C (Proof of Experience) and Factor 3 (Past Performance)? If so, what documentation is required?	Past Experience: YES (see the response to question 2) Past Performance: NO. You may not rely on subcontractor performance only. Past performance information for the prime AND the subcontractor would be required.	2-Nov-2026
4		X	Does title to the leased modular units and restroom trailer remain with the contractor, notwithstanding FAR 52.212-4(n)?	YES. We are only leasing, not purchasing so no tital transfer is required.	2-Nov-2026
5	X		The questions deadline on the cover appears as "19-MOV-2026", and the Addendum and the Past Performance Questionnaire show different subject lines. Please confirm the questions due date/time and the correct PPQ subject line	This is a typo in both instances and will be corrected in Amendment 0001	2-Nov-2026
6	X		Is this requirement limited to GSA Multiple Award Schedule (MAS) holders? If not, please confirm the submission method for offerors without a GSA schedule.	NO. Open Market Full and Open. See the response to question 1	2-Nov-2026

7	X		Could you please confirm whether a prime contractor may subcontract modular unit supply, installation, utilities and recurring restroom services?	YES. See responses to questions 2 and 3	2-Nov-2026
8	X		Could you please confirm whether whether there are any mandatory site-visit requirements or amendments beyond the posted RFQ attachments?	There is no "mandatory" site visit but please review FAR 52.237-1.	2-Nov-2026
9	X		We would like to know if this is a brand new contract OR if there is (was) an incumbent performing these services	New contract	2-Nov-2026
10	X		Will an offeror with no record of relevant past performance be rated neutral (neither favorably nor unfavorably) under Factor 3? If not, may the prime submit past performance information for its key personnel instead?	YES. Refer to Section E, 52.212-2 Addendum, paragraph 5.a.ii	3-Nov-2026
11	X		Please clarify whether you would consider a direct quote for just the restroom portion, or whether the entire package must be provided under one contract?	NO. Partial quotes will not be accepted.	4-Nov-2026
12	X		Is there a publicly available interested-vendor or site-visit attendee list, or another way to connect with potential bidders who may need a restroom trailer supplier?	The only "interested-vendors" list that is publicly available is attached to the RFQ on SAM.gov itself, but you must be properly registered and signed-in to SAM.gov in order to see it. There is no organized site visit scheduled.	4-Nov-2026
13	X		a. Confirm the lease/support end date. b. Define partial-month treatment. c. Identify where extension pricing should be presented.	a. As indicated in the SOW, lease will end approx. 12/30/2028 b. Partial months shall be pro-rated for the actual term c. Per 52.217-8, extension pricing shall be the same as base PoP pricing ("…continued performance of any services within the limits and at the rates specified in the contract.)	10-Nov-2026
14		X	a. Confirm whether full-perimeter skirting is required on each of the two 8 ft x 40 ft units. b. Provide corrected skirting quantities.	a. Not Required for 8x40 units. b. Skirting required for large unit only (24x60)	10-Nov-2026

15		X	a. Identify which entrances require ramps versus steps. b. Provide an entrance-by-entrance schedule with quantities, elevations, ramp lengths, landings, and configurations.	a. 24x60 & Bathroom trailer will each require one ramp. The 8x40 units will not require a ramp. b. May be ontained during Site Visit - all units require sets of stairs/or ramp (as indicated in response 19a.) to match exits of each unit.	10-Nov-2026
16		X	a. Provide a dimensioned placement plan showing orientations, clearances, elevations, drainage, utilities, and staging areas. b. Arrange a site visit before pricing is finalized.	a. May be obtained during Site Visit b. Refer to Amendment 0002 posted 11/06/2026 and FAR 52.237-1	10-Nov-2026
17		X	a. Provide pavement thickness and subgrade/bearing information. b. Identify underground utility restrictions. c. Confirm allowable anchoring methods. d. Quantify anticipated grading or surface work. e. Define closeout restoration requirements.	a. N/A gravel material for ground surface. b.No underground utilities are present, and no underground utilities needed. c & d. May be obtained during Site Visit e. At minimum, return site to current conditions (gravel).	10-Nov-2026
18		X	a. Identify the TPOC. b. Provide gate clearances, truck routes, laydown areas, and overhead limits. c. Confirm delivery and service hours. d. Identify escort, credential, screening, training, and lead-time requirements.	a. TPOC to be provided at award. b. 14 ft width (East Lot) & 21 ft width (West Lot). No overhead restrictions. c. Standard hours of operation are 7:30am - 5:30pm d. Visitor access requires RealID and escorts will be provided. No lead-time requirement.	10-Nov-2026
19		X	a. Provide a legible room-use and capacity schedule. b. Define secure-room lockset and access-control requirements. c. Define acoustic-verification requirements beyond STC 40+ partitions.	a. 24x60 as needed (used for meeting spaces). 8x40 will have up to 8 staff. b. Cipher lock required. c. Interior partitions target 40+ STC rating, typical commercial partition, to achieve loud speech muffled, but still intelligible, preferable for normal speech would be inaudible.	10-Nov-2026
20		X	a. Confirm the campus data tie-in and routing distance. b. Allocate responsibility for active internet service. c. Allocate responsibility for switches, patch cords, racks/cabinets, and accessories. d. Define testing and certification requirements. e. Identify secure-room and smaller-unit data requirements. f. Confirm the furniture supply boundary.	a. Site Walk. b.Internet will be provided by the Government. c. None, provided by the Government d. None e. None, provided by the Government f. All furniture will be provided by the Government.	10-Nov-2026

21		X	a. Provide each source panel's voltage, phase, and available capacity. b. Identify spare breaker spaces and connection points. c. Confirm allowable loads. d. Provide the restroom circuit/receptacle schedule. e. Identify any required source-panel upgrades.	a. May be obtained during Site Visit b. May be obtained during Site Visit c. May be obtained during Site Visit d. Motion Sensor e. May be obtained during Site Visit	10-Nov-2026
22		X	a. Provide electrical run distances and approved routes. b. Identify trenching, conduit, protection, crossing, and restoration requirements. c. Confirm allowable outage windows. d. Allocate design responsibility. e. Define required testing and inspection documentation.	a. May be obtained during Site Visit b. No ground Penetration. Review during Site Visit c. Any outage will need 7 day prior authorization. d. Not applicable - No design services being requested e. Not applicable	10-Nov-2026
23		X	a. Confirm the designated building and fire-code authorities having jurisdiction. b. Confirm whether the 24 ft x 60 ft office, two 8 ft x 40 ft offices, and restroom trailer will be reviewed as separate buildings or one office complex. c. Identify WFLHD or federal-facility fire-protection, fire-alarm, fire-flow, or life-safety criteria exceeding adopted codes. d. Allocate responsibility and fees for permits, stamped drawings/calculations, electrical and anchoring approvals, accessibility review, fire review, and occupancy authorization. e. Provide applicable review lead times.	a. Facility Manager will be AHJ. b. Define complex... they are on the same property, however will be located in different locations. The two 8*40 units will be on the west side of the facility, the 24*60 & restroom trailer will be located in the east parking lot. c. Existing Fire Alarm System will notify staff interior of the trailers by use of a complex wide audible system. No requirement to tie into. d. None e. Government review of deliverables allotted 10 days	10-Nov-2026
24		X	a. Confirm whether municipal water is the normal continuous supply and tank refills are backup, or whether routine hauled-water service is required. b. Provide the water-source location and routing distance. c. Provide available pressure and flow. d. Define backflow and connection-protection requirements. e. State the required refill/service basis.	a. Municipal water is available for continuous supply b. May be obtained during Site Visit c. May be obtained during Site Visit d. May be obtained during Site Visit e. No less than weekly	10-Nov-2026

25		X	a. Provide the expected daily and peak employee/occupant count. b. Confirm operating days and hours. c. Provide typical average and peak visitors per day. d. State whether visitation is nominal or routinely higher-volume. e. Provide expected visitor duration and timing. f. Identify meetings, training, public-facing activities, or special events that could create demand surges. g. Provide the overall water/waste usage forecast. h. Define the tank-monitoring method and triggers for extra pumping or refills. i. Confirm whether all demand-driven visits must be included in the fixed monthly price.	a. As needed for 24x60 trailer. 8x40 up to 8 staff b. Standard hours of operation are 7:30am - 5:30pm c. Unknown d. Nominal e. No established visitor schedule and normal duration is up to 2 hours f. None anticipated g. Unknown at this time. Bathroom trailer will be the only trailer requiring water. h. Vendor preference i. Demand-driven visits and other direct costs will be provided for on an "as needed" basis.	10-Nov-2026
26		X	a. Confirm the required accessible-suite and fixture arrangement. b. Confirm pump-truck access and maximum hose reach. c. State whether greywater requires a separate connection or handling method.	a. Whatever standard ADA/ABBAS fixture and accessible standards require. b. May be obtained during Site Visit c. Greywater will need to be retrieved.	10-Nov-2026
27		X	a. Define in-service response and restoration times. b. Confirm after-hours and emergency coverage. c. Define temporary replacement expectations. d. Clarify treatment of misuse, vandalism, and accidental damage.	a. 24 hour for routine/ 4 hours for emergency b. None c. None d. Refer to 52.212-4€	10-Nov-2026
28		X	a. Confirm exterior winter design conditions. b. Define heat-trace and insulation requirements. c. Confirm available freeze-protection power. d. Allocate monitoring and maintenance responsibility between service visits.	*If the HVAC specified in the RFQ is not accurate for our region, we need a region ready unit.* a. None required beyond basic freeze protection. b. None required beyond basic freeze protection c. May be obtained during Site Visit d. Monitoring by the Government limited to "layman knowledge". Maintenance is soley on the contractor.	10-Nov-2026

29		X	a. Confirm who provides recurring toilet paper, paper towels, soap, and routine restroom cleaning. b. If contractor-provided, specify frequency and expected consumption. c. Define the required cleaning scope. d. Identify where supplies and cleaning should be priced.	a. Government-provided b. As needed. c. Government responsibility. d. Not required beyond initial placement.	10-Nov-2026
30		X	a. State whether initial occupancy or initial setup starts the 30-60 day re-leveling window. b. Define required completion and acceptance documentation. c. Clarify treatment of additional work caused by nonstandard ground movement.	a. Initial occupancy b. No mandatory format c. Other direct cost which requires CO approval before work performance.	10-Nov-2026
31		X	a. Provide delivery and testing milestones. b. Confirm the required readiness and written-acceptance dates. c. State when rent begins relative to written acceptance. d. Define treatment of Government-caused access, utility, or acceptance delays.	a. "Ready for Occupancy" on 01-MAR-2027 b. 01-MAR-2027 c. Rent begins following written acceptance of initial set-up and "ready for occupancy" d. Adjustment (excluding profit) may be made for any increase in the cost of performance and the contract shall be modified in writing accordingly. Adjustment may also be made in the delivery or performance dates.	10-Nov-2026
32		X	a. Confirm the lease-end and removal-notice dates. b. Identify the event starting the 30-day demobilization period. c. Confirm the final completion date. d. Define restoration documentation and acceptance standards.	a. Anticipated "lease-end" is 12/31/2028 and removal shall begin 1/01/2029 to be completed in no more than 30 days. b. The day immediately following the "lease-end" date. c. Anticipated to be 1/31/2029 d. None	10-Nov-2026
33		X	a. Allocate ongoing electricity and municipal-water consumption charges. b. Allocate freeze-protection power costs. c. Identify metering, connection, and recurring utility fees the contractor must include.	a. Not applicable b. Not applicable c. None	10-Nov-2026
34		X	Identify any additional wage determination or specifically prescribed labor coverage for installation/electrical work versus recurring services.	All prescribed labor covered by SCA WD	10-Nov-2026

35		X	a. Provide the anticipated award or authorization date. b. Confirm the earliest site access for survey, design, fabrication, and installation. c. Define how delayed award or access will be addressed against the March 1 readiness milestone.	a. Anticipated award date is 12/15/2026 b. Immediately following PO award notification c. 01-MAR-2027 readiness remains unchanged at this time	10-Nov-2026
36		X	a. State whether the listed square footages are nominal unit areas or minimum clear usable interior areas. b. Provide dimensional and area tolerances. c. Clarify whether floor-plan dimensions are targets or minimum clear dimensions.	a. These are estimated areas of available space, actual available space may vary slightly from the numbers noted in the RFQ. b. Unsure how to respond to this. c. They are targets, if not feasible, the contractor should propose close alternate layouts.	10-Nov-2026
37		X	a. Confirm which units are included in quarterly preventive maintenance: the 24 ft x 60 ft office, both 8 ft x 40 ft offices, and the restroom trailer systems. b. Provide the required preventive-maintenance checklist by unit. c. Confirm the service frequency for each unit.	a. All units will be required to have PM. b. Standard commercial checklist c. Monthly	10-Nov-2026
38		X	a. Confirm how close all designated WFLHD utility connection points will be to the estimated facility emplacement footprints. b. Provide the planned location and maximum connection distance for each unit. c. Provide each electrical connection point's voltage, phase, amperage, breaker/receptacle configuration, and available capacity. d. Provide the potable-water tap size, pressure, flow, backflow, and fitting configuration. e. Identify the permitted waste/black-water holding-tank or frac-tank location. f. Confirm pump-truck access and maximum service-hose reach. g. Provide a conceptual office-complex layout drawing.	a. May be obtained during Site Visit b. May be obtained during Site Visit c. May be obtained during Site Visit d. May be obtained during Site Visit e. May be obtained during Site Visit f. May be obtained during Site Visit g. Included in Amendment 0003	10-Nov-2026

39		X	a. Exact staging areas and designated trailer placement b. Overhead clearance and gate/entry clearances c. Turning radii and underground utility locations/marking d. Site dimensions, site plan, and photographs of staging areas e. Restrictions on equipment or delivery vehicles and existing surface condition/load limits	a. **Surface:** Ground surface is gravel (pavement thickness N/A). b. **Permits/Drawings:** No stamped engineering submittals or special fee allocations required from contractor (RFI 11d). c. We can accommodate up to a WB67. A utilitiy locate has been ordered, we are awaiting results. d. As shown in the ammendment drawings. e. No restrictions.	10-Nov-2026
40		X	a. Standard hours of operation and daily schedule b. Badging, background-check, and escort requirements c. Permitted weekend or after-hours access d. Security or safety orientation procedures e. Vehicle, tool, or equipment restrictions f. Requirement for an onsite superintendent to be present during work	a. **Hours:** Standard hours of operation are 7:30 AM – 4:30 PM. b. **Security/Badging:** Visitor access requires REAL ID; escorts will be provided. No lead-time requirement. c. With advance coordination, it may be possible. d. The vendor's staff should follow OSHA safety regulations. e. Will need more information to answer this question. f. Yes, a supervisory representative should be onsite during setup/take down activities	10-Nov-2026
41		X	a. Responsibility for utility costs and billing b. Planned utility outage notification and authorization procedures c. Exact electrical connection points and trailer tie-ins d. Confirmed electrical capacity available prior to the site walk e. Contingency or backup generator requirements	a. **Utility costs:** The Government will pay utility providers for services connected to the trailers. b. **Outages:** Any planned outage requires 7 days prior authorization (RFI 10c). c. **Capacity / Connection points:** Addressed via **Site Walk**. d. We are working with the local utility to confirm electical capacity, and connection options. e. Not at this time.	10-Nov-2026
42		X	a. Responsibility for water utility costs and charges b. Trailer water service scope and connection points c. Availability of permanent water stub at trailer location vs. temporary holding tanks/hauling d. Restrictions on water usage volume	a. **Utility costs:** Government pays utility provider directly. b. **Water scope & connection:** Restroom trailer will be the only trailer requiring water; greywater must be retrieved. Connection points addressed via **Site Walk**. c. Temporary holding/water tanks will be required. d. No restrictions.	10-Nov-2026

43		X	a. Acceptance of previously leased, fleet, or used modular units in good operating condition vs. brand-new requirement	a. Yes previously used units are acceptable as long as they are in good operating condition.	10-Nov-2026
44		X	a. Responsibility for furniture and furnishings schedule b. Fire and emergency egress alarm notification tie-in requirements c. Contractor supply requirements for illuminated exit signs, emergency lighting fixtures, and panic hardware	a. **Furnishings:** All furniture will be provided by the Government. b. **Fire/Egress Alarm:** Existing complex-wide audible system notifies occupants inside trailers; no contractor tie-in required. c. Yes the units should have code compliant egress.	10-Nov-2026
45		X	a. Acoustic STC 40+ rating requirements for interior wall partition assemblies b. Acoustic rating requirements for doors, door frames, and other openings	a. **Partitions:** Interior partitions target a 40+ STC rating (typical commercial partition) to achieve loud speech muffled but still intelligible; normal speech should preferably be inaudible. b. Wall partitions only	10-Nov-2026
46		X	a. Internet service provider and active network hardware supply b. Specific data drop physical run distances and testing/certification requirements c. Data drop requirements for the meeting room d. Scope of complete CAT 6 cable installation, termination, and faceplate supply	a. **Internet & Hardware:** Internet provided by the Government. Active equipment, switches, patch cords, racks, and cabinets provided by the Government (contractor supply = None). b. **Drops & Routing:** Specific run distances confirmed via **Site Walk**; no separate testing/certification deliverables required. c. & d. Descoped in Amendment 0003	10-Nov-2026
47		X	a. Ground surface type and pavement/slab condition b. Requirements for stamped engineering drawings, permit submittals, and fee allocations c. General ground penetration restrictions and trailer tie-down anchoring d. Specific surface ballast or tie-down anchoring method required on gravel lot e. Applicable seismic criteria and special-inspection requirements	a. **Surface:** Ground surface is gravel (pavement thickness N/A). b. **Permits/Drawings:** No stamped engineering submittals or special fee allocations required from contractor (RFI 11d). c. **Anchoring/Ground Penetration:** No ground penetration permitted; specific anchoring details addressed during Site Visit. d. Wind load and ballast anchor points are permissable. e. Seismic criteria not required.	10-Nov-2026

48		X	a. Authority Having Jurisdiction (AHJ) and building placement grouping b. Allocation of responsibility for permit fees, drawings, and engineering submittals c. Formal inspection and sign-off process under the Facility Manager AHJ d. Clarification on full exemption from local municipal/county permitting and inspections	a. **Authority Having Jurisdiction (AHJ) & Building Grouping:** The Facility Manager is the AHJ. Units are on the same property but separated: the two 8×40 units go on the west side; the 24×60 unit and restroom trailer go in the east lot. b. **Permit fees/drawings:** None required. c. Meet all requirements set forth in contract. d. The Federal Government is a soveirgn entity (supremcy clause)	10-Nov-2026
49		X	a. Baseline site restoration standard and documentation criteria b. Demobilization timeline and lease conclusion dates c. Anticipated gravel replenishment, paving repairs, or landscaping restorations d. Final restoration walkthrough inspection, responsible parties, and demobilization sign-off procedure	a. **Restoration standard:** At minimum, return site to current conditions (gravel). No documentation or acceptance criteria specifically required beyond returning to original condition. b. **Timeline:** Lease ends \~12/31/2028; removal begins 1/01/2029 with 30 calendar days to complete demobilization (target completion 1/31/2029). c. No d. Facilities Manager. Once all contractor furnished materials are removed.	10-Nov-2026
50		X	Would a restroom trailer with a 520-gallon integrated waste tank be acceptable, given the 560-gallon minimum, provided pumping occurs at least weekly or more often as needed?	Yes. Amendment 0004 will update specifications	13-Nov-2026
51		X	Would factory-built slide-out stairs with landings and handrails (OSHA-compliant) be acceptable in place of separately built steps?	Yes, provided they meet or exceed all other specifications for the stairs.	13-Nov-2026
52		X	Would stainless steel sinks be acceptable in place of white porcelain, along with vinyl flooring, aluminum trim and HDPE vanities?	Yes. Amendment 0004 will update specifications	13-Nov-2026
53					
54					